

Summary of the Construction Progress

On March 16, 2518

Construction Period	2,382 Days
Work Period	1,743 Days
Remaining Period	639 Days
Work Plan	45.79 %
Work Done	46.21 %
Delayed Work	- %



Source: The New Parliament Construction Project

(http://www.parliament.go.th/ewtadmin/ewt/parliament_parcy/main.php?filename=newsapa_home)